

March 9, 2020

Mr. Michael Terpinski
Ohio EPA, NWDO, DERR
347 North Dunbridge Road
Bowling Green, OH 43402

**Re: Envirosafe Services of Ohio, Inc.
 EPA Identification Number: OHD 045 243 706
 February 2020 Progress Report**

Dear Mr. Terpinski:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), Envirosafe Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning February 1, 2020 and ending February 29, 2020.

Corrective Measures Implementation ("CMI"):

Project Activities:

During this reporting period, CMI activities included the following:

1. Continued construction for replacement of AOC 3 (Building C) – electrical work was completed;
2. Continued sheet pile installation at SWMU 8;
3. Preparation and review of pump selection and removal system for leachate and gas extraction from SWMU 8;
4. Receipt via e-mail on February 10, 2020 of a letter from USACE dated December 19, 2019 informing ESOI that the proposed work to remove waste materials and fill back to original grade with clean soils on the northern boundary of SWMU 5 is not a regulated activity and no permit under Section 404 of the Clean Water Act is required;
5. Request for proposal to evaluate pre-treatment system for discharge of leachate and trench water to POTW; and
6. Preparation of the annual reporting information required by the OMPM Plan for leachate collection systems at SWMUs 5, 6, and 7 and submitted with the Annual Report of Groundwater Quality.

Summary of All CMI-Related Contacts with the Public:

Mr. Michael Terpinski

February 9, 2020

Page 2

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Projected Work:


During the next reporting period it is anticipated that the following activities will occur:

1. Continued construction for replacement of AOC 3 (Building C) – exterior concrete;
2. Completion of sheet pile wall installation at SWMU 8 on March 2, 2020;
3. Meeting with contractors on March 6, 2020 to plan next phases of work – it is anticipated that cap work on SWMU 9 will be scheduled;
4. Placement of order for the SWMU 5 LNAPL Solar Sipper System;
5. Removal and closure of tanks and utility vaults at SWMU 8 contingent upon contractor availability; and
6. Resumption of operation and maintenance of the leachate extraction systems on SWMUs 5, 6, and 7 on March 5, 2020 as anticipated temperatures are expected to be routinely above 32 degrees Fahrenheit and wells accessible for maintenance.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have any questions, please do not hesitate to contact Stephen DeLussa at (215) 659-2001 ext. 15.

Sincerely,



Douglas E. Roberts
President

ec: Stephen DeLussa, Envirosource Technologies, Inc.
Mark Nielsen, Ramboll

Michael Momenee, The Mannik & Smith Group