

May 9, 2017

Mr. Michael Terpinski
Ohio EPA, NWDO, DERR
347 North Dunbridge Road
Bowling Green, OH 43402

**Re: Envirosafe Services of Ohio, Inc.
 EPA Identification Number: OHD 045 243 706
 April 2017 Progress Report**

Dear Mr. Terpinski:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), Envirosafe Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning April 1, 2017 and ending April 30, 2017.

Corrective Measures Study ("CMS"):

Project Activities and Summary of Findings to Date:

During this reporting period, CMS activities included the following:

1. Ohio EPA preparation for selection of remedies and initiation of a permit modification to incorporate them as well as the collaboratively drafted revisions for the groundwater monitoring program.

Summary of All CMS-Related Contacts with the Public:

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Changes in Personnel:

There have been no changes to CMS personnel during this reporting period.

Projected Work:

During the next reporting period it is anticipated that the following activities will occur:

1. Ohio EPA selection of remedies and initiation of a permit modification to incorporate them as well as the collaboratively drafted revisions for the groundwater monitoring program.

Corrective Measures Implementation ("CMI"):

Project Activities:

During this reporting period, CMI activities included the following:

1. On April 12, 2017 in accordance with the compliance plan of action, ESOI completed monthly elevation monitoring at the following wells which exceeded their respective TLLs in the prior month.

SWMU 5 Central: 557.1

- PZ-5: 569.33
- PZ-6: 559.84
- PZ-7: 559.60

SWMU 5 West: 564.9

- PZ-13: 565.19
- PZ-31: 567.74

SWMU 6: 566.9

- DPW-16: (well not usable - nearby replacement NRP-32 is operating)
- NRP-25: 585.41
- NRP-26: 575.76

SWMU 7: 570.8

- PZ-10: (well not usable - nearby wells are operating)
- PZ-11: 574.80
- DPW-18: 570.68
- DPW-20: (well not usable - nearby wells are operating)
- RW-2: 571.27

2. Leachate system maintenance included:

- Pulled, disassembled, cleaned, reassembled, and reinstalled the reclaimers pneumatic pumps in RW-1, NRP-32, and NRP-25;
- Corrected the electrical issue at SWMU 7; and
- repair of the pump at NRP-29;

3. Installed fencing on well development trailer;

4. Continued operation of bladder pumps in PZ-13 and PZ-15;

5. On April 28, 2017 in accordance with the OMPM Plan, ESOI submitted a notification in accordance with Section 6.4 of the Operation, Maintenance, & Performance Monitoring Plan for the Presumptive Corrective Measures (Leachate Collection Systems) at Solid Waste Management Units 5, 6, And 7 (OMPM Plan). Response actions and recommendations were included (see 9-Year report and OMPM Plan modifications below);

6. On April 28, 2017, ESOI submitted a 9-Year Evaluation report for the leachate extraction systems. The conclusion includes recommendations for changes to the performance monitoring objectives;

7. On April 28, 2017, ESOI submitted modifications to the OMPM Plan incorporating new and converted wells. The modified plan also includes recommendations from the 9-Year Evaluation report; and

Mr. Michael Terpinski

May 9, 2017

Page 3

8. Continued operation and monitoring of the leachate extraction systems on SWMUs 5, 6, and 7.

Summary of All CMI-Related Contacts with the Public:

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Projected Work:


During the next reporting period it is anticipated that the following activities will occur:

1. Redevelopment of leachate extraction wells in accordance with a priority list that has been developed with the most silty wells being addressed first; NRP-24 and NRP-31 are priorities for redevelopment;
2. Attempt to remove an obstruction from in the NRP-27 piezometer riser; and
3. Continued operation and maintenance of the leachate extraction systems on SWMUs 5, 6, and 7.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have any questions, please do not hesitate to contact Stephen DeLussa at (215) 659-2001 ext. 15.

Sincerely,



Douglas E. Roberts
President

ec: Lynn Ackerson, Ohio EPA NWDO
Stephen DeLussa, Envirosource Technologies, Inc.

Michael Momenee, The Mannik & Smith Group
Mark Nielsen, RAMBOLL ENVIRON