

September 8, 2023

**VIA ELECTRONIC MAIL**

Mr. Michael Terpinski  
Ohio EPA, NWDO, DERR  
347 North Dunbridge Road  
Bowling Green, OH 43402

**Re: EnviroSAFE Services of Ohio, Inc.  
EPA Identification Number: OHD 045 243 706  
August 2023 Progress Report**

Dear Mr. Terpinski:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), EnviroSAFE Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning August 1, 2023 and ending August 31, 2023.

**Corrective Measures Implementation ("CMI"):**

**Project Activities:**

During this reporting period, CMI activities included the following:

1. Ohio EPA contacted ESOI regarding questions on the SWMU 8 and SWMU 9 Corrective Action Completion of Work (CMCW) Reports – a TEAMS meeting was held on August 15, 2023 and additional questions were received on August 23, 2023 - ESOI provided a response and revisions on August 24, 2023;
2. Approval on August 29, 2023 of the Soil Cap Evaluation in the Area of S7-202 (SWMU 7) submitted on November 21, 2022 as a RCRA Corrective Measures Study, Supplemental Report Approval;
3. Leachate system maintenance included:
  - Inspection of piezometers and recovery wells on SWMUs 5, 6, and 7:
    - Recorded liquid level at each location with a control panel;
    - Verified functionality of all pumps without a control panel - Electrical short near RW-8 resulted in power outage to all pumps on SWMUs 6 and 7 throughout month - Repair and restoration of power was completed by end of month;
  - DPW-21R: Found above hi point – suspected pump issue – scheduled for repair (levels typically very stable and pumping not required);
  - NRP-34: Displaying a negative value – suspected transducer or wiring issue – scheduled for repair;
  - SWMU 5 Tank Containment: Run sump pump to remove water;
  - SWMU 5 Compressor: Drained moisture from controller;

Mr. Michael Terpinski

September 8, 2023

Page 2

- SWMU 6 Compressor: Emptied buckets, compressor attic fan was observed to be off due to power issue at SWMU 6; and
4. Solar Sipper – inspected and found to be sporadically operating. The display periodically shuts down – suspected power issue; repaired splice in airline;

**Summary of All CMI-Related Contacts with the Public:**

ESOI has not had any related contacts with the public during this reporting period.

**Summary of Potential or Encountered Problems and Rectification Actions:**

There is nothing to report in association with this topic for this reporting period.

**Projected Work:**


During the next reporting period it is anticipated that the following activities will occur:

1. Evaluate and repair solar sipper power issue;
2. Removal and disposal of collected NAPL from solar sipper on September 1, 2023;
3. Complete remaining yield tests for active leachate recovery wells;
4. Repair of DPW-21R pump;
5. Repair or replace transducer at NRP-34; and
6. Continued operation and maintenance of the leachate extraction systems on SWMUs 5, 6, and 7.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have any questions, please do not hesitate to contact Stephen DeLussa at (215) 659-2001 ext. 15.

Sincerely,



Douglas E. Roberts  
President

ec: Gary Deutschman, Ohio EPA-NWDO, DERR  
Stephen DeLussa, Envirosource Technologies, Inc.  
Michael Momenee, The Mannik & Smith Group

Dawn Pleiman, Ohio EPA-NWDO, DERR  
Mark Nielsen, Ramboll