

July 9, 2019

Mr. Michael Terpinski  
Ohio EPA, NWDO, DERR  
347 North Dunbridge Road  
Bowling Green, OH 43402

**Re:    Envirosafe Services of Ohio, Inc.  
      EPA Identification Number: OHD 045 243 706  
      June 2019 Progress Report**

Dear Mr. Terpinski:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), Envirosafe Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning June 1, 2019 and ending June 30, 2019.

**Corrective Measures Implementation ("CMI"):**

**Project Activities:**

During this reporting period, CMI activities included the following:

1. Continued abandonment of inactive RFI wells;
2. Seeded small area on SWMU 5 cap;
3. Ground preparation for construction of AOC 3 (Building C) replacement;
4. Annual yield (bucket) tests was completed on June 21, 2019 to measure the volumetric discharge rate of leachate from each functioning recovery well;
5. Leachate system maintenance included:
  - Inspection of piezometers and recovery wells on SWMU 5, 6, and 7:
    - Recorded liquid level at each location with a control panel;
    - Verified functionality of all pumps without a control panel;
  - RW-1: Observed not to be pumping:
    - Added oil absorbent to area around well riser to mitigate contamination from well equipment;
  - NRP-25: Observed not to be pumping

- Pump was pulled, check valve and screen were cleaned, glove valve was opened;
- Air was observed in discharge however it appeared as though the pump intake is near the liquid level;
- NRP-35: low/high levels adjusted;
- SWMU 5 Storage Tank Area: Sump pump was run to remove storm water;
- SWMU 5 Controller: Drained moisture; and
- SWMU 6 Compressor: Emptied buckets.
- SWMU 7 Tank: Triggered off but tank was not full. Later found working.

**Summary of All CMI-Related Contacts with the Public:**

ESOI has not had any related contacts with the public during this reporting period.

**Summary of Potential or Encountered Problems and Rectification Actions:**

There is nothing to report in association with this topic for this reporting period.

**Projected Work:** .

During the next reporting period it is anticipated that the following activities will occur:

1. Continue abandonment of inactive RFI wells;
2. Construction for replacement of AOC 3 (Building C);
3. Removal of leachate from SWMU 8;
4. Concentrate on SWMU-5 West recovery wells;
5. Evaluate, clean, and / or repair RW-1, and NRP-25 as appropriate;
6. Continue to seed any areas of bare soil;
7. Assess level sensor in SWMU 7 tank;
8. Continued redevelopment of leachate extraction wells in accordance with priority list, with the siltiest wells being addressed first as time and weather allows; and
9. Continued operation and maintenance of the leachate extraction systems on SWMUs 5, 6, and 7.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.


Mr. Michael Terpinski

July 9, 2019

Page 3

If you have any questions, please do not hesitate to contact Stephen DeLussa at (215) 659-2001 ext. 15.

Sincerely,

A handwritten signature in black ink, appearing to read "D. Roberts", with a long horizontal stroke extending to the right.

Douglas E. Roberts  
President

cc: Stephen DeLussa, Envirosource Technologies, Inc.  
Mark Nielsen, Ramboll

Michael Momenee, The Mannik & Smith Group