

July 12, 2023

VIA ELECTRONIC MAIL

Mr. Michael Terpinski
Ohio EPA, NWDO, DERR
347 North Dunbridge Road
Bowling Green, OH 43402

**Re: Envirosafe Services of Ohio, Inc.
 EPA Identification Number: OHD 045 243 706
 June 2023 Progress Report**

Dear Mr. Terpinski:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), Envirosafe Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning June 1, 2023 and ending June 30, 2023.

Corrective Measures Implementation ("CMI"):

Project Activities:

During this reporting period, CMI activities included the following:

1. Submission on June 30, 2023 of Corrective Measures Completion of Work (CMCW) Report for SWMU 8 and SMWU 9 and submission of an O&M Plan for SWMU 8;
2. Leachate system maintenance included:
 - Inspection of piezometers and recovery wells on SWMUs 5, 6, and 7:
 - Recorded liquid level at each location with a control panel;
 - Verified functionality of all pumps without a control panel;
 - Adjusted pumping intervals at several locations to optimize inward gradient;
 - RW-3: Displayed a negative value – Repaired transducer, pumped down and began cycling;
 - PZ-13: Reset breaker and discharge line cleared of silt, repaired compressor/controller;
 - DPW-21R: Found above hi point – suspected pump issue – scheduled for repair (levels typically very stable and pumping not required);
 - NPR-28: Repaired slight leak in force main
 - NRP-32: Replaced broken PVC conduit for airline;
 - SWMU 5 Compressor: Drained moisture from controller, ordered and installed replacement solenoid valve for controller, repaired damaged power cords, controller still missing occasional cycle – will evaluate further next month;

- SWMU 6 Compressor: Verified autodrain working, emptied buckets, compressor attic fan was observed to be functioning as designed; and

3. Solar Sipper – inspected and found to be operating as designed. The display was noted to be dark.

Summary of All CMI-Related Contacts with the Public:

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Projected Work:


During the next reporting period it is anticipated that the following activities will occur:

1. Replace RW-2 pump to accommodate lowering of pump interval;
2. Evaluate/repair intermittent SWMU-5 controller issues;
3. Complete yield tests for all active leachate recovery wells;
4. Dispose collected NAPL from Solar Sipper; and
5. Continued operation and maintenance of the leachate extraction systems on SWMUs 5, 6, and 7.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have any questions, please do not hesitate to contact Stephen DeLussa at (215) 659-2001 ext. 15.

Sincerely,


Douglas E. Roberts
President

cc: Gary Deutschman, Ohio EPA-NWDO, DERR
Stephen DeLussa, Envirosource Technologies, Inc.
Michael Momenee, The Mannik & Smith Group

Dawn Pleiman, Ohio EPA-NWDO, DERR
Mark Nielsen, Ramboll