

November 10, 2023

VIA ELECTRONIC MAIL

Mr. Michael Terpinski
Ohio EPA, NWDO, DERR
347 North Dunbridge Road
Bowling Green, OH 43402

**Re: Envirosafe Services of Ohio, Inc.
 EPA Identification Number: OHD 045 243 706
 October 2023 Progress Report**

Dear Mr. Terpinski:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), Envirosafe Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning October 1, 2023 and ending October 31, 2023.

Corrective Measures Implementation ("CMI"):

Project Activities:

During this reporting period, CMI activities included the following:

1. Ohio EPA approved the SWMUs 8 & 9 Corrective Measures Completion of Work Reports and the SWMU 8 Operations and Maintenance Plan on October 20, 2023;
2. Leachate system maintenance included:
 - Inspection of piezometers and recovery wells on SWMUs 5, 6, and 7:
 - Recorded liquid level at each location with a control panel;
 - Verified functionality of all pumps without a control panel;
 - PZ-13: Cleared silt from discharge line;
 - PZ-15: Found not pumping – repaired severed air and discharge lines;
 - DPW-21R: Found above hi point – replaced faulty pump with the pump from RW-6;
 - NRP-27: Transducer displayed negative reading – cleaned transducer and returned normal operation;
 - SWMU 5 Compressor: Drained moisture from controller;
 - SWMU 6 Compressor: Emptied buckets, compressor attic fan was observed to be functioning as designed; and
3. Solar Sipper – inspected and found to be sporadically operating. The display periodically shuts down – suspected power issue;

Mr. Michael Terpinski
November 10, 2023
Page 2

Summary of All CMI-Related Contacts with the Public:

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Projected Work:

During the next reporting period it is anticipated that the following activities will occur:

1. Evaluate and repair solar sipper power issue;
2. Complete one remaining yield test (DPW-21R) for active leachate recovery wells;
3. Continued operation and maintenance of the leachate extraction systems on SWMUs 5, 6, and 7.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have any questions, please do not hesitate to contact me at (215) 659-2001 ext. 15.

Sincerely,



Stephen J. DeLussa
Corporate Director – Regulatory Affairs

ec: Gary Deutschman, Ohio EPA-NWDO, DERR
Mark Nielsen, Ramboll

Dawn Pleiman, Ohio EPA-NWDO, DERR
Michael Momenee, The Mannik & Smith Group